

39 1/2 ft of curb raised

33 men

5 teams

} from 7 am to 3 pm
on sidewalks

✓ May 21 - 04

on sidewalks on 25 st
between Grant and Wall
from 10 am until 6 pm

22 men

8 teams

} 1900 sq. ft. of walk
laid

3 sec of 6 by 12 1/2 excavated
5 in and filled with sand

✓ May 22 - 04

Sunday -