

--- Sidewalks ---

May 23 - 04. Notes C. 9104

Excavation 3 sec 6 by $12\frac{1}{2}$ ft 5 in.
filled with sand.

36 men } 1 sec removed

2 teams } 3 by - 14 filled with
square

Walk laid

6 sec 6 by $12\frac{1}{2}$ ft.

1 sec 9 " 14 feet part of
it 8 in thick.

Time on sidewalks from
7 am until 10:30 am

From 10:30 am to 6 pm on
gritters

"No delays in work"

Work performed between
Grant and Wall on 25th St