

-- -- Side walks -- --

✓ May - 24 - 04 C. Gloyd.

Elevation. 900 ft of walk

16 men and 5 teams from 8:30 Am to 6 Pm

Walk laid 14 sec 6 by 14 -

cut raised 62 ft 6 in

men ^{employed} on walk 26.

Time on sidewalks 2 Pm to 6 Pm worked, between Wall and Lincoln

no delays in work

→ May -- 25th - 04 - C. Gloyd

Elevation 100 ft 16 men 5 teams from 7 am until 10:30 am

cut raised 34 ft

Water boxes lowered 3 - 4 inches

Walk laid - 18 sec 6 by 14 ft

Time on walks from 7 am to 11 am from 1 Pm to 2:20 Pm

Delayed on acct of rain

Work performed on 25th between Lincoln and Wall