

Side walks -

--- May - 26 - 04 - C. Gloyd -

24 men - Curb raised 6 ft 6 in
10 sec of walk 6 by 14 ft. laid

Trees 3

Water boxes raised 1 -

Time on walks from 7 am to 10.30

no delays

From 11 am to 6 pm on gutters.

Work performed on walks
between Lincoln and 25th
on 25th -

Gutters between Jefferson
and Madison -