

Side walks

May - 27th - 1904 C. Lloyd
men - 24

Teams - 2

Unit of walk laid 25 sec - 6 by 14 ft
one water box raised

Time on walks from 10:45 am
until 6 pm

Work performed between Lincoln
and wall on 22th

May - 28 - 1904

24 men / Time on walks
2 teams / from 7 am to 12 noon
1 water box lowered

14 sec of walk laid 6 by 14 ft
1 sec " " 3 " 14 ft

Opened walk on south side
of 25 ^{except about 200 ft} between shaft & wall
one sec on south side of 25 to
be refinished