

- - Sidewalks

May - 29 - 04 Sunday

Do 30 - 04 decorations

May 31 - 04 - -

Excavation 192 ft of  
sidewalk

5 water boxes raised

4 1/2 curbing raised

16 men on excavation

7 teams

May June - 1 - 04

Sidewalks on 25th between  
Grant and Wall

22 slabs of walk laid 6 + 14 ft

45 1/2 ft of curb raised

5 water boxes raised

24 men

3 teams