

June - 7 - 04

Excavation of walk <sup>8 ft wide</sup> (~~6 by 8 ft~~)  
(~~100~~ 50 ft excavated and back  
filled with gravel 6 in deep)

16 Men on excavation

5 teams

Time from 7 AM to 2:40 PM

Sidewalks -

Unit of walk laid 33 sec

6 by 8 ft / work performed on  
24 men } 25th between Wash Ave  
3 teams } and Adams

Time from 7 AM to 6 PM

June - 8 - 04

On Gutters between  
25th and 24 on Jefferson