

June - 16 - 04

Sidewalks on 25th between
Wash and Grant -

25 men }
3 teams } Time from 7 am to 4 am

4 sec of 6 by 16 ft walk laid
Patched walk on front of

Brown Hotel } 2 hrs for extra labor
On gutters from 11.20 am

to 6 pm worked on Adams
between 25 and 24th

June 17th 04 -

On gutters between 24th and 22nd on
Adams from 7 am to 11 am

on sidewalk on side of 25th
between Grant and Washington

1 water box raised

23 men }
2 teams } Time on walks

5 sec - 6 by 14 } 6 hours