

June. 25 - 04

On sidewalks between Adams & Monroe on 25th from 7 am to 6 pm

33 men

3 teams

42 sler - 6 by 8 ft }
17 sler - 6 by 6 ft } work laid

Excavation of about 100 ft 4 in on S. side of 25th between Madison & Jefferson

Excavation of about 100 ft 4 in on N. side of 25th between Madison & Monroe

Repaired 50 ft 5 in N. side of 25th between Madison & Monroe

2 water beds raised

Work performed on 25th St.

June 26 - 04

- Sunday -