

June - 29 - 04

On sidewalks between Madison
Monroe on 25th

33 men

3 teams

68 slc. 6 by 6 ft

About 100 ft filled in 3 in on S. side of st.

8 ft. of 8 in till placed in irrigation
ditch under walk on n. side of st

curb cut out for driveway on n. side
in front of 742-25 st.

2 men 1 hr and 1 hr. for teams hauling

1 hr for irrigation ditch

Ex labor on removing curb and
driveway put on 16 hrs for
labor