

10 men
1 team (Privates)

finished work at James Muehls
Washington Ave.

100 ft of sidewalk, curbs, and
gutters put in
6 ft walk -

July 26 - 04. ✓

Sidewalks on N side of 24th
between Washington and Adams

~~The~~ Jones Place

17 men

2 teams

10 sec 6 by 8

4 sec 6 by 11 ft - 3 in

Excavation 50 ft 12 in deep West
side of Adams between 23rd and

out 24th - Jones Place

7 trees taken out

(Privates)