

Sewer inspection on Wash
Ave. bet 23 + 24 + Wash + Grant

Placed light at deal end at Cor, 24th
+ Wash.

Then place light in sewer at
man hole bet 23 + 24.
No light visible in either
direction. Evidently some stoppage
in this section.

Man hole Bet 23 + 24 Wash. Ave
should have channel way cut
for stub pile at E. side

Leave light at man hole bet. 23 + 24
on Wash.

Enter man hole Cor. 23d + Wash.
Can see light O.K. very small
stream flowing. Tile just dripping
channel way to cemented smooth.

Channel to west slow current
1 3/4 in deep. - all from 1/4 in
stream from south.

Enter manhole on 23d. Bet Wash.
+ Grant.
Light - at Cor. Wash. + 23d
plainly visible.
Water 2 1/4" deep.

Needs cleaning in bottom of manhole
+ smoothing channel way
Tile just dripping, or trickling.

Enter hole at 23 + Grant.
Light - east 1/2 Bet.
no light - visible
Water flowing in 3" deep, 8" pipe
outflow 12" pipe 3"
Inflow from south 8" pipe 1/2" deep.
No inflow from either tile.
Manhole clean and O.K.

Velocity from Man hole Bet Wash. + Grant on
23d. Cor. 23d + Grant
Time of floats.
1st
45" - 30" 45" - 40" 45" - 45" 45" - 50"
30 m. + no clips appeared