

4990.060

May 25-1892

(21)

St.	ds	Eleva.	Remarks	
270	2.80	4987.26	part const. well	F5
271	3.17	4986.89	"	F6
272	3.46	4986.60	"	F7
273	6.26	4983.80	"	F8
B.M.	-4.916	4985.148	200 ft. Sta F6-270	
	+4.513	4989.961	62	
273	6.11	4983.85	Near completion	F8
274	4.70	4985.26	"	F9
275	3.21	4986.75	"	F10
276	6.04	4983.92	Near complete	F11
277	6.41	4983.55	fully	F12
278	7.11	4982.85	"	F13
279	8.05	4981.91	"	F14
280	8.10	4981.86	"	F15
281	8.33	4981.63	"	F16
282	7.52	4982.44	"	F17
	-4.058	4985.903	chain slope.	
	+7.161	4987.164		
B.M.	-6.472	4980.592	40 ft. Sta F25	
	+6.176	4986.768	16.2	
283	3.98	4982.78	"	F18
284	4.51	4982.27	"	19
L 85	4.31	4982.45	"	20
286	4.31	4982.45	"	21
287	4.66	4982.10	"	22
288	4.01	4982.75	"	23