

Manhole Grant Ave bet 24th + 25th
Well Plastered. 2 1/2" Water
Tile dry. No leaks.

Manhole Grant Ave 72nd St.
Well plastered. 3" Water from East, 3 1/2" West
1 1/2" Water from South, no tile from South
East tile dry - No leaks.

Manhole Grant Ave bet 24th + 23rd St.
Well Plastered. 1/2" Stagnant Water.
Tile dry. No leaks.

Manhole Grant Ave 72nd St.
Well plastered 1 1/2" Water from East.
1/2" Water from South.
Tiles dry. No leaks.

Manhole Grant Ave bet 22nd + 23rd St. 43
Well plastered. 1/2" Water just moving
Tile dry - No leaks.

Manhole 23rd St bet Grant Ave West
Well plastered. 1 1/2" Water.
Tile just dropping. No leaks.

Manhole 23rd St, bet Lincoln St Grant
Well plastered. 3" Water, 1/2" sediment
Tile dry. No leaks.

Manhole 23rd St bet Lincoln St Wall
Well plastered. 4" Water Swift Current
1/2" sediment.
Tile dry. No leaks.