

N.W. Cor Murphy Ave 4302.177
 B.S. 75 ft wall level from 2nd wall to

4302.177
 + 2.71
 4304.887
 - 5.09
 4299.797
 + 5.53
 4305.327
 - 5.83
 4299.497
 + 4.25
 4303.747

Leach's level
 Jenkins Road
 Monday Aug 20 - 1900

Prop Line Elev	Curb No. 4	Prop Line ELE	Curb Line ELE
- 5.0	- 4.6	4298.507	4298.907
- 5.7	- 5.4	97.807	98.1
- 4.2	- 5.8	99.307	97.9
- 5.3	- 6.2	98.207	97.3
- 4.5	- 4.5	99.007	99.0
- 4.9	- 4.9	98.6	98.6
- 5.75	- 5.75	97.757	97.75
- 9.0	- 8.0	94.5	96.5
- 7.0	- 9.6	96.5	95.9

- 6.91
 4296.597 T.P.
 + 8.49
 4305.087 H.I.

- 3.0	- 3.0	97.08	97.08
- 2.57	- 2.57	97.56	97.56
- 4.2	- 3.5	95.88	96.58
- 5.3	- 4.0	94.78	95.28
- 6.1	- 4.5	93.98	95.58
- 6.0	- 6.0	93.68	93.68

- 5.3
 4294.717 T.P.

- 4.8	- 5.7	94.67	93.77
- 6.1	- 6.3	93.37	93.17
- 5.3	- 6.7	94.17	92.77
- 2.5	- 2.5	96.97	96.97
- 3.1	- 3.7	96.37	96.27
- 5.7	- 5.0	93.77	94.47
- 7.0	- 7.0	91.77	92.47

Sta
 0
 + 50
 1
 2
 + 50
 3
 + 50
 4
 5

Top of rail Union depot tracks S.P. U.S.L. & U.P.R.R.

6
 + 30
 7
 8
 9
 10

Top of rail U.P. Transfer tracks

+ 25
 + 50
 11
 + 50
 12
 + 50
 13

Top of rail S.P. yards