

(12) Profile of Liberty Cut-off Road - Today May 15-1918 C.W. Blackwelder Road

	B.M.	500.00
	7 00.	500.00
-1+337	7 c 4.48	495.52
	100 6.7	493.3
	200 7.0	493.0
	PT 8.45	491.55
	2400 8.65	491.45
	- 3.10	491.90
	+ 2.05	493.95
3 =	3.50	490.4
+39	4.1	489.8
4	4.6	489.3
5	5.1	488.4
+47.5	5.9	488.0
6	6.4	487.5
+95	10.25	483.4
7	12.3	481.6
7+05	9.1	484.8
+66	8.1	485.8
	- 7.25	486.60
	+ 8.60	495.20
8	8.3	486.9
9	7.5	487.7
+66.5	6.1	489.1
10	4.6	490.6
+45	4.1	491.1
B.M.	6.458	488.72
+77	4.1	491.1
+33.7	4.3	490.9
11	4.8	490.4
12	5.7	489.5
13	7.7	487.5
	- 6.92	488.28
	+ 0.0	488.28
14	4.3	484.0
15	8.4	479.9
16	9.9	478.4
+39	9.6	478.7
17	10.7	477.6
	- 10.15	478.13
	+ 0.70	478.83 ✓
18	2.9	475.9

assumed top E. end of concrete culvert

H.I.

- 0 + 38.7
 - 3 + 38.7 0 + 66.7
 = 1 + 63.7

top stake Sta 2

H.I.

bank
 in bottom cr.

Fence

H.I.

S.W. cr. floor of Cooks Park

H.I.

top stake 17

H.I.