

| | | | |
|----------|-------|---------|---|
| 42+21.6 | 5.08 | 80.31 | |
| +50. | 4.80 | 80.59 | |
| 53 | 4.55 | 80.84 | |
| B.M. | 3.28 | 82.11 | on N.W. Cor. porch 100 S. of E 2 + 25 Wilson |
| B 27 | 4.46 | 80.93 | E. end lower concrete steps N. of 53+21 |
| +50 | 4.40 | 80.99 | |
| 54 | 4.24 | 81.19 | |
| 65 | 3.43 | 81.96 | |
| | 3.42 | 4281.97 | ✓ |
| | +5.48 | 4287.45 | ✓ |
| 66 | 4.78 | 82.67 | H.I. |
| 67 | 4.63 | 82.82 | |
| 68 | 4.33 | 83.12 | |
| B.M. | 4.92 | 82.53 | E. end concrete walk 100 N. of 67+76 |
| +73 | 4.18 | 83.27 | on culvert |
| | 4.35 | 83.10 | top of concrete wall 20 ft. S. of 68+73 |
| 69 | 4.39 | 83.06 | |
| 70 | 4.90 | 82.55 | |
| | -4.90 | 4282.55 | ✓ |
| | +4.10 | 4286.65 | ✓ |
| 71 | 4.19 | 82.46 | H.I. |
| B.M. | 5.05 | 81.60 | on S.E. Cor. concrete walk 27' N. of 72+20.6 |
| B.M. | 4.67 | 81.98 | 71+64. |
| B.M. | 3.69 | 4282.96 | ✓ |
| 72 | 4.10 | 82.55 | on top S.W. cor. lower stone steps N. of 100 N. 70+98 |
| 73 | 4.12 | 82.53 | |
| 74 | 3.99 | 82.66 | |
| B.M. | 2.41 | 84.44 | |
| 75 | 4.90 | 81.70 | E. end lower stone steps S. of 72+88 |
| | -4.95 | 4281.70 | ✓ |
| | +3.17 | 4284.87 | ✓ |
| 74+26 | 2.06 | 82.81 | H.I. |
| | 1.60 | 83.27 | on culvert |
| 76 | 4.22 | 80.65 | top of concrete wall 20 ft. S. 74+26 |
| 77 | 4.98 | 79.89 | |
| 78 | 5.30 | 79.57 | |
| | -5.28 | 4279.59 | ✓ |
| | +3.67 | 4283.26 | ✓ |
| 79 | 3.95 | 79.81 | H.I. |
| B.M. | 3.65 | 4279.61 | ✓ |
| 80 | 4.29 | 78.97 | on N.W. Cor. concrete walk at store N. of 78.47 |
| B.M. | 3.76 | 79.50 | |
| 81 | 4.75 | 78.51 | on top N.W. Cor. water trough concrete 80+70 |
| +75 | 4.76 | 78.50 | |
| | -4.95 | 4278.31 | ✓ |
| | +3.19 | 4281.50 | ✓ |
| 82 | 3.45 | 78.05 | |
| 83 | 3.72 | 77.78 | |
| +68 | 3.82 | 77.68 | |
| B.M. | 2.03 | 79.47 | Top Str. concrete wall over Canal W. of 83+68 |
| 84 | 4.24 | 77.25 | |
| | 6.15 | 75.32 | |
| 85 | 5.93 | 75.57 | bottom Wilson Canal opp. 83+68 |
| 86 | 6.38 | 75.12 | |
| | -6.47 | 4275.03 | ✓ |
| | +4.69 | 4279.72 | ✓ |
| 87 | 4.73 | 74.99 | H.I. |
| 88 | 4.46 | 75.24 | |
| +64 | 4.32 | 75.40 | |
| B.M. | 4.16 | 75.56 | on N. end ^{corner} concrete door steps 100 ft. 83+64 |
| 89 | 4.49 | 75.23 | |
| 90 | 4.66 | 75.06 | |
| 91 | 4.19 | 75.53 | |
| | -4.22 | 4275.50 | ✓ |
| | +4.98 | 4280.48 | ✓ |
| B.M. | 5.18 | 75.30 | H.I. |
| 92 | 4.72 | 75.76 | on N. end concrete steps 100' R. 90+83 |
| +55 | 4.11 | 76.37 | |
| +68 | 4.28 | 76.20 | on top of culvert |
| | 3.99 | 76.59 | on top concrete wall 20 R. of 92+93 |
| B.M. | 2.59 | 77.89 | NE. Cor. porch floor 100 L. 93+03 |
| 93 | 4.28 | 76.20 | |
| | 5.63 | 74.85 | |
| 94 | 4.62 | 75.86 | both Canal runs W. opp. 93+29 |
| 90+56+11 | 4.46 | 76.02 | |
| 95 | 5.14 | 75.34 | Top of Culvert. |
| | -5.57 | 4274.91 | ✓ |
| | +4.82 | 4279.73 | ✓ |
| | | | H.I. |