

STA.	+ B.S.	H.I.	- F.S.	E/W	Remarks
4+00		103.45	4.18	99.3	
			11.24	99.2	Sump pump FE
4+50			3.84	99.6	
Note: start ditch on South Side of 5900 So.					
5+00			3.56	99.9	
5+50			3.34	100.1	
6+00			3.39	100.1	
6+50			3.42	100.05	
			11.35	92.1	18" FE culvert
			6.37	97.1	9" FE culvert
T.P. #1			3.06	100.39	on wood tie
	3.41	103.80			
			11.56	92.2	18" FE culvert
7+00			3.78	100.0	
7+50			3.89	99.9	