

Final Estimate - Ogden River Bridge

Removal of Wooden Superstructure -	\$300.00
2 Abutts	60.00
856 cu yds Excavation @ 74¢	633.44
1435 1/2 lin ft Piling furnished & driven @ 75¢	1076.63
8985 ft B.M. Timber in Platform @ 39¢	350.42
454 1/2 lbs of Iron drift bolts @ 10¢	45.45
72.4 cu yds Concrete @ 8.00	579.20
21,82 Keoping Stone @ 20.00	436.40
115,88 cu yds of Riprap work @ 12.00	1390.56
109,84 cu yds Rubble work @ 4.00	439.36
664.5 superficial feet dressed @ 1.25	830.62

Est^{abt} that 1/5 contents of old abutts were used in new abutts - equivalent to 25 cu yds

Index

Sketch showing Arrangement & Size of Cap Stone Se. Abut. O.R. Bridge	89
" " " " " " " " " "	90
" " " " " " " " " "	91
" " " " " " " " " "	92
Final Estimate of Estimated Feet Stone dressed both abutts	92
Location & elevations of Gas Main 23 rd & Lincoln	93
" " " " " " " " " "	93
Final Estimate Ogden River Bridge	94