

Enter Man hole on Lincoln Ave
bet 22^d & 23^d St.

Man hole well plastered. Tile dry.

Light at Man hole 23^d & Lincoln visible
Water 2" deep - very slow current.

Enter Man hole Lincoln Ave & 22^d St

Man hole fairly well plastered.

No tile entering from South.

Tile from East dripping.

Water from South 1" deep.

Water in main sewer 4 1/2" deep
Swift current.

Light at Man hole Lincoln Ave bet 22^d
& 23^d St visible

Light at Man hole on 22^d St midway
bet Lincoln and Grant is not visible

35
Enter Man hole 22^d St bet Lincoln
and Grant.

Light at Man hole 22^d St and Grant
not visible.

Drain running 5" deep with current.
Bottom of Man hole well plastered.

Enter Man hole Grant Ave bet 22^d and
23^d St.

Man hole well plastered.

Light at Man hole Grant and 23^d St.
faintly visible

Water 1/2" deep - moderate current.