

First Inspection of Sewer in  
Dist. No. 3

March 11, 1892,

Began at Manhole at 25<sup>th</sup> St  
and Quincy Ave, - in good  
condition, see light  $\frac{1}{2}$  blk  
west ok.

Enter Manhole 25<sup>th</sup> bet Monroe &  
Quincy, M. in good condition  
except invert pipe is broken &  
must be fixed.

$\frac{1}{2}$ " or less of water coming in  
from the east. Light  $\frac{1}{2}$  blk  
west ok.

Enter manhole 25<sup>th</sup> & Monroe Ave  
 $\frac{1}{2}$ " water entering from the east  
Light to west ok. Manhole  
not in completed condition  
as Dist No. 4 is not finished &  
tile from east running  
stream size of finger.