

Standard Measure - Quincy Ave
from 28th to 29th
200' tape - Standard at 68°
at 16" tension

July 10

| | | | | | | |
|--------|-----|----|----|----------------------|------|---------|
| 400.00 | 024 | 92 | 91 | -009 +063 | +054 | 400.054 |
| 200.00 | 033 | 98 | 97 | -010 +042 | +032 | 200.032 |
| 158.61 | 033 | 94 | 97 | -007 +020 -010 | +013 | 158.623 |
| | | | | | | .099 |
| | | | | | | 758.709 |

= final corrected measure

135 N
565 E

29th to 28th -

| | | | | | | |
|--------|-----|----|----|----------------------|------|---------|
| 359.00 | 033 | 91 | 90 | -017 +052 -010 | +025 | 359.025 |
| 200.00 | 020 | 92 | 91 | -004 +031 | +027 | 200.027 |
| 199.59 | 020 | 88 | 89 | -004 +028 | +024 | 199.619 |
| | | | | | | .076 |
| | | | | | | 758.671 |

= final corrected measure

1343

Note:

Intersection of 29th + Quincy
marked by 1 1/2 x 1 1/2 inch hub - previously
set by projecting center of Quincy
Ave. over monument at 28th + 29th
to an intersection with center of
29th street as determined by
42.5 feet south - run some
time ago. at this place

I find a 2x2 hub 1.35 feet
north and 5.65 feet East of
new hub - which has probably
been set at some time & mark
this corner