

May 31<sup>st</sup> Hose at Jiff & 24<sup>th</sup>  
finished 12" pipe on 24<sup>th</sup> at. hose  
Hose at Jiff on 24<sup>th</sup>  
Could not get float through first half  
so went to second half and got float  
stuck and broke rope - went to Grant  
and 27<sup>th</sup> and finished work of 30<sup>th</sup>

June 1<sup>st</sup> Hose at 24<sup>th</sup> & Adams - tried  
all ways to get out the stuck float  
got rods in and they stick fast. Hear  
them in and go to 23<sup>rd</sup> monitor  
do two blocks down 23<sup>rd</sup> to try my.

June 2<sup>nd</sup> - Hose at Jiff and  
23<sup>rd</sup> - did block to Adams on 23<sup>rd</sup>  
Medium foul - Hose at Adams & 26<sup>th</sup>  
did blocks both ways very foul  
Hose at Adams & 27<sup>th</sup> - did blocks on  
27<sup>th</sup> to Wash - much sand

80  
June 4<sup>th</sup> Hose at Wash & 28<sup>th</sup>  
Did from thru Wash - 28 to 27 - 27<sup>th</sup> Wash to Grant  
very foul.  
Hose at 27<sup>th</sup> and wash.  
did Wash 27 to 26 - 26<sup>th</sup> Wash to Grant  
much sand and slime.

June 5<sup>th</sup> Hose at Wash & 26<sup>th</sup>  
Do Wash to 25<sup>th</sup> and 26 to Grant medium foul  
Hose at 26<sup>th</sup> & Lincoln -  
do block Lincoln to wall very foul roots &c  
Hose 26<sup>th</sup> & Grant  
can't force any water down 26<sup>th</sup>, so go to Lincoln  
and run water up and break cables loose

June 6<sup>th</sup>  
Hose at Grant & 26<sup>th</sup>  
Do first half block on Wash on 26<sup>th</sup> very foul  
with roots. on 2<sup>nd</sup>  $\frac{1}{2}$  of block loose  
drag and have to dig down and cut  
pipe to get it very foul with many roots

June 7<sup>th</sup> Two Burns away  
Got obstruction clear and hole filled

June 8<sup>th</sup> Draged 26<sup>th</sup> again from Grant  
to wall and got much gravel  
did block on Grant 27<sup>th</sup> to 26<sup>th</sup> not dirty  
Burns on again  
Harry Shurtliff in  
place of W<sup>m</sup> Smith