

Set stakes for sewer every 20 ft
and 7 ft South of center from
Station 50 to Station 54+13.9 B.C.

A.M. Aug 14th 1890

Set Stakes for sewer every 20 feet
and 7 ft South of Center from Sta 57+40
to Station 60.

P.M. Aug 14th 1890

Set Stakes for sewer every 20 feet and
7 ft South of Center from Sta 60 to
Sta 64+50 (except 61+61+20)

A.M. Aug 15th 90

8
Set centers for grades in bottom
of trench every 30 feet from Sta 29
to Sta 32+41.00. Also

A.M. Aug 19th 1890

Set center for Grade in bottom of
trench at Sta 35+13.

A.M. Aug 25-90

Set Exc Stakes every 30 feet, from
54+13.9 to Sta 57+40
54+30 (stake) 54+47.25 = 54+40⁶ (stake) 54+70 (stake)

A.M. Aug 25-90.