

Set Man Hole Stake on 24th

Ch at Sta 80+57.7 and reset
some stakes that had been disturbed.

A. M.
Dec 8th 1890

Set Stakes for Invert Grade in
30" sewer on Wall Ave
from 111+30 to 110+70.

P. M.
Dec 9 - 90

Set Stakes for Grade on 24th St
Pipe Line from 81+20 to 82+40

P. M.
Dec 9 - 90

Set Stakes for Grade on 24th St
Pipe Line from Sta 82+40
to Sta 84+55⁰⁰

From Sta 84+20 to Sta 84+40⁰⁰
(Center of Man Hole) = 20²³ instead of 20⁰⁰

A. M.
Dec 10 - 90