

Set stakes on top of sewer trench
on 23rd St from Sta 87+20 to
Sta 89+20. at height of 10.5 above
sewer grade.

A. M.
Dec 30-90

Gave Invert Grades Hall Ave
bet 26th & 27th Sts from
Sta 95+45 to Sta 94+30.

Put a nail in lagging stick at
94+15.2.

A. M.
Dec 31-90

Set stakes on top of sewer trench
on Lincoln Ave from 24th St
South -
from Sta 115 to 113+60

P. M. Dec 31-90

Set stakes and gave Invert
Grade in Hall Ave sewer

from Sta 92+16⁸⁵ to Sta 94+30
also gave manhole grade at
Sta 96+03¹⁰ Hall Ave
P. M. Jan 2^d 91.