

31+63					
<del>31+86</del>	(5.0' rt tree)				
31+84.8					
32+07			9.44	4658.48	
32+04.8					(20' wide)
32+27	(15.0' Lt. center of garage shed)				
		13.03	4638.92		
<del>T.P.#8</del>					
<del>32+37</del>			0.45	4635.07	
32+84.8					
33+07			3.82	4635.07	
33+34.8					
33+57			6.58	4619.70	
33+53	culvert entrance 5.0' rt.				
33+30		12.24	4626.34		
33+84.8					
34+07	(23/26) T.P.#7		1.63	4612.47	
34+14	8.0' rt. brick pillar				
34+21.8					
34+57	H.I.B. 1		5.00	4608.10	
34+84.8					
35+07			6.28	4607.22	
35+34.8					
35+57			6.88	4607.00	
35+84.8					
36+07			7.43	4606.01	
					on hubs
		8.75	4614.10		
<del>(T.P.#6)</del>					
<del>36+34.8</del>					
36+57			5.18	4597.33	
			7.66	4603.87	Foot north inlet
		11.56	4610.23		
T.P.#5			0.93	4599.59	on Rock
		11.40	4599.59		1
T.P.#4			1.85	4596.50	on Rock
STA.	B.S.	H.I.	F.S.	elev.	Remarks