

Notes for 3rd estimate on
New Jail bldg - Oct 26th 91

Brick - from floor line up -

53 x 12.5 x 1 = 662.0
 50 x 12.5 x 1 = 625.0
 44 x 12.5 x 1 x 2 = 1100.0
 43.5 x 12.5 x 1 = 544.0
 20 x 10. x 1 x 2 = 400.0
 43 x 5 x 1 = 215.0
 46 x 5 x 1 x 2 = 460.0
 34 x 10 x 1 = 340.0

Deduct Windows (5, 3 + 7 + 3) x 10.0 and
 + Doors (3, 3 x 9 x 7) + 17 x 3 x 8 } = -769.
 4346. cu ft
 3577. cu ft

Door 1 5' 3"
 1 7' 0"
 Cell Door 7 - 3.3 x 9'
 2 3'
 Windows 17 - 3 x 8

Deduct from
 Brickwork } to be added
 for brick
 above front
 stair - and
 below floor
 surface

3747 }
 170 } cu ft to

Windows 9 - 3.5 x 4.3 } Jail - Deduct Nothing on
 measuring for these

Stone 26 sills 4' long
 17 Window caps - 9' long
 1 door cap 9'
 2 arch doors 9 and 14 high
 Window lintels

Summation:-

3747 cu ft brick @ 21 = 78.7 M @ =
 104 lin. ft stone Sills @ =
 17 Window caps 153 lin ft @ =
 3 door " 32 " " @ =
 17 Window frames @ \$7.00 =
 9 " " " @ 3.00 =
 2 Iron jail doors = 100.00
 Wooden lintels - blocks etc 50.00