

STATION DOOR CIRCLE SETTING MEAN

DIST TO 7A = 2116.02'

DIST TO 7C = 1303.59'

DIST TO 7D = 1988.75'

6/14 WILLIFORD / HOLMES

T @ 7C

PT 7B D 0° 00' 11" 16.5"
R 180° 00' 22"

(7/18) D 184° 05' 29" 36.5"
R 4° 05' 44"

m = 184° 05' 20"

PT 7B D 90° 05' 42" 50"
R 270° 05' 58"

(7/18) D 274° 11' 06" 11"
R 94° 11' 16"

m = 184° 05' 21"

FINAL MEAN = 184° 05' 20.5"

DIST TO PT 7B = 888.24

DIST TO (7/18) = 1303.60

T @ 7D

(12/7/18) D 0° 00' 09" 17"
R 180° 00' 25"

(7/18) D 164° 22' 59" 04"
R 344° 23' 09"

m = 164° 22' 47"

(12/7/18) D 90° 05' 39" 45.5"
R 270° 05' 52"

(7/18) D 254° 28' 24" 32"
R 74° 28' 40"

m = 164° 23' 46.5"

FINAL MEAN = 164° 22' 46.75"

DIST TO (7/18) = 1988.74'

DIST TO (12/7/18) = 677.90'