Remarks

Rate per 100' = 7.63182 on N. side to Sta 105+50
" " 100. - 6.7885 " " S. from 105+50 to 107+27.

BM 4310.560? = base of iron column on top of stone pedestal - W. side of ctr. entrance to Z. C. M. I.
4310.529? → on S. cor. of E. [illegible] marked × this BM was used in Curbing 24th St.

4310.54 = West pedestal. " "

4310.544 = Z. C. M. I. Pedestal mean of above elevations used on Curbing 24th St.

BM 4313.491 × on E. end of 2nd step from bottom at 24th St entrance to "Utah Nat'l Bank Bldg." [illegible]

Elevations

Curbing & Guttering District No [illegible]
24th St. from Washington to Grant

Station	Elev.	6	11	16	21	26	31	33.5	33.5	31	26	21	16	11	6	Elev.
Sta 100+66	4309.067	8.39 / 8.74													9.92 / 8.63	4309.300
Sta 101	4311.657	11.35	11.60	11.91	11.97	12.09	12.11	12.18	12.18	12.17	12.14	12.12	12.07	11.86	11.67 / 11.38	4312.053
Sta 101+25	4313.565	13.26													13.70	4314.078
Sta 101+50	4315.473	14.80 / 15.18	15.55	15.68	15.86	15.99	16.08	16.11	16.11	16.13	16.13	16.09	16.01	15.87	15.70 / 15.43	4316.102
Sta 101+75	4317.381	[illegible]													17.72	4318.127